



February 26, 2015

**ENGINEER'S REPORT**

***3<sup>rd</sup> Ave & 5<sup>th</sup> Ave Reconstruction***

V&K has been working on intersection design and has had additional discussion with IDOT to develop the concept drawings for the intersections with conditions that may require waivers for ADA compliance. Preliminary plans will be prepared after we are able to confirm the proposed improvements are consistent with the guidance provided by IDOT.

***Lisbon Road Overlay***

V&K met with Nick on site to go over the plans and grading impacts on the east end of the project. An informational meeting will be scheduled with the adjacent property owners for early March prior to soliciting bids for this project.

***Bryant Park Well***

Northway Well and Pump has been working to rehabilitate well 7 at Bryant Park. The material at the bottom of the well was compacted more densely than anticipated so Northway was unable to remove it by airlifting alone. The conditions required them to mechanically remove the material from the well. After the well has been cleaned and acidized (scheduled for first week of March), we will have a better idea of the production.

***Water Plant Filter***

Inspection of the filter unit was completed on January 27<sup>th</sup>. V&K is waiting on updated cost information for filter media replacement and filter unit repairs in order to provide estimated repair cost. A recommendation will be provided upon completion of the Bryant Park well rehab so that the results of that project can be considered in the overall system analysis.

***Sewer Rehabilitation/Replacement***

A meeting with adjacent property owners will be scheduled for early March prior to soliciting bids for this project. Plans will be updated as necessary following this meeting and will be submitted for permits.

VEENSTRA & KIMM, INC.

Dave Schechinger, P.E.