



August 31, 2015

ENGINEER'S REPORT

3rd Ave & 5th Ave Reconstruction

Construction of the street improvements project began August 28th. The Contractor has removed the pavement on 3rd Avenue NW and is working on grading the area. The block between 2nd Street NW and 3rd Street NW is very wet and will require use of stabilizing material to provide an adequate base for the pavement. Stabilizing material was included in the project in anticipation of encountering unsuitable soils in limited quantities.

A special council meeting was held on Wednesday, August 26th, to discuss changing areas on the project scheduled for asphalt paving to concrete paving. The Contractor had proposed the change to improve the final product and gain better control of scheduling due to a short construction period. The change was approved by change order.

Water Plant Improvements

The Contractor for this project is working to compile the submittal drawings for the new filter unit. The information should be submitted shortly for review.

Lisbon Road Storm Sewer

City crews continue to work on the storm sewer along Lisbon Road. Utility conflicts have caused delays, however, relocation of the utilities has been coordinated.

VEENSTRA & KIMM, INC.
Dave Schechinger, P.E.