



September 18, 2015

ENGINEER'S REPORT

3rd Ave & 5th Ave Reconstruction

Construction of the street improvements project began August 28th. The Contractor has constructed the mainline pavement on 3rd Avenue NW up to the intersection of 1st Street NW. The remaining pavement will be placed by hand. Intersections and driveway approaches will be formed and paved in the next several days, weather permitting.

Pavement has been removed on 5th Avenue and storm sewer installation has begun. There was an unexpected water main break at the intersection of 5th Avenue NW and 7th Street NW on 9-16. A shutdown was required for several hours to repair the water main. The contractor will continue with utility installation over the next couple of weeks and will follow with subgrade preparation and paving operations.

Water Plant Improvements

The Contractor submitted filter information on 9-17-2015 for review. The information has been provided to Alex for review and is also being reviewed by V&K.

Lisbon Road Storm Sewer

City crews finished the installation of storm sewer along Lisbon Road and have graded and seeded the area. Lisbon was notified that they can proceed with their portion of the project.

1st Street and Highway 1 Intersection

Construction continues on this intersection with work currently underway in front of Town Center. The fire hydrant relocation was completed on 9-16 with crews performing a live tap to prevent disruption to service to businesses. The contractor did accidentally pull a water service from the main during excavating of the pit for the live tap. City crews worked with the contractor to reduce the pressure on the system but keep water to the businesses to allow repair of the service line.

VEENSTRA & KIMM, INC.
Dave Schechinger, P.E.