



May 14, 2015

**ENGINEER'S REPORT**

***3<sup>rd</sup> Ave & 5<sup>th</sup> Ave Reconstruction***

Public meetings for adjacent property owners were scheduled for Thursday May 14<sup>th</sup> and Saturday May 16<sup>th</sup> to discuss the projects and gather input. Comments received during the public input meetings will be reviewed and the plans will be revised as necessary. The project is tentatively scheduled to bid in late June with construction occurring this summer and fall.

***Lisbon Road Overlay***

A preconstruction meeting was held with the contractor (LL Pelling Co.) on May 7<sup>th</sup>. Pelling plans to begin work on June 8<sup>th</sup> and have most work completed during that week. The City will stockpile millings as room allows with the remaining millings to be hauled off site. Notices will be sent out to residents approximately 2 weeks prior to start of work.

***Sewer Rehabilitation/Replacement***

Work on this project is scheduled to begin in June when materials are available for construction. Notices will be sent to residents to remind them of the project and provide a rough schedule.

***Prairie Park Water Plant***

V&K and Alex met with Wendler Construction to review the work to be performed at the water plant. Wendler is working up a budgetary estimate to remove and replace a portion of the roof, remove and dispose of the existing treatment system, and install a new treatment system.

***Palisades Road Geotechnical Services***

Terracon has scheduled the soil borings and pavement cores for Palisades Road. The work is to be completed in the next week or two with a report to follow.

VEENSTRA & KIMM, INC.  
Dave Schechinger, P.E.