



May 28, 2015

**ENGINEER'S REPORT**

***3<sup>rd</sup> Ave & 5<sup>th</sup> Ave Reconstruction***

Public meetings for adjacent property owners were scheduled for Thursday May 14<sup>th</sup> and Saturday May 16<sup>th</sup> to discuss the projects and gather input. Both meetings were well attended and comments were recorded to incorporate into the plans where possible. Plans are being finalized and will be reviewed with City staff prior to bidding. We anticipate setting the bid date and public hearing date for the plans, specifications, form of contract and estimate of cost at the June 15<sup>th</sup> City Council meeting.

***Lisbon Road Overlay***

LL Pelling plans to begin work on June 8<sup>th</sup> and have most work completed during that week. The City will stockpile millings as room allows with the remaining millings to be hauled off site. Notices were sent out on May 28<sup>th</sup> to remind residents of the construction schedule.

***Sewer Rehabilitation/Replacement***

Work on the 4<sup>th</sup> street sewer project began on May 21<sup>st</sup> and is nearing completion. The contractor will be working on pavement replacement and surface restoration and should finish with the 4<sup>th</sup> Street area by June 5<sup>th</sup>. Work on the Shepley line will begin on June 1<sup>st</sup> and will continue, weather permitting, over the next couple of weeks. Notices were sent to residents to remind them of the projects.

***Prairie Park Water Plant***

Mike has been working on financing for the water plant and can provide an update on the schedule for that process. Plans and specifications are being prepared for replacement of the filter unit at the water plant. The plans will be reviewed with City Staff prior to sending them out for bidding. The anticipated schedule is to set the bid date and public hearing date for the plans, specifications, form of contract and estimate of cost at the June 15<sup>th</sup> City Council meeting with the intent of receiving bids for construction in July.

***Palisades Road Geotechnical Services***

Terracon was scheduled to complete the soil borings on Friday, May 29<sup>th</sup>. The report will be provided to City Staff when it becomes available.

VEENSTRA & KIMM, INC.  
Dave Schechinger, P.E.