



Change Order

Non-Substantial:

Part

Non-Part

As Noted by Division

No. 17

Substantial:

Concurrence Date

Contract

Accounting ID No.: 30662

County Linn

Project No: STP-A-030-7(159)--86-57

Kind of Work: PCC Pavement-Grade/Replace

Date Prepared: 2/24/2015

Contractor: Streb Construction Co., Inc.

You are hereby authorized to make the following changes to the contract documents.

A - Description of change to be made or extra work to be done:

- 7013 Increase Item for "Excavation, Class 10, Roadway and Borrow". (Division #1 +40 CY, Division #3 +134 CY)
- 7014 Increase item for "Modified Subbase". (Division #2 +143.5 CY, Division #3 +130.7 CY)
- 7015 Decrease item for "Removal of Curb". (Division #1 -3.0 STA, Division #3 +0.56 STA, Division #4 +0.16 STA)
- 7016 Increase item for "Base Widening, 6 In. Hot Mix Asphalt Mixture" (Division #1 +129 SY, Division #2 +764 SY, Division #3 -399 SY)
- 7017 Increase Item for "Base Widening, 6 In. Portland Cement Concrete" (Division #3 +374.5 SY)
- 7018 Decrease quantity for "Blading and Shaping Shoulder Material" (Division #2 -8.81 STA)
- 7019 Delete item for "Standard or Slp Form Portland Cement Concrete Pavement, Class M, Class 3 Durability, 10 In." (Division #3 -319 SY)
- 7020 Increase item for "Medlan, P.C. Concrete, 8 In." (Division #4 +9.4 SY)
- 7021 Delete item for "Hot Mix Asphalt Pavement Samples" (Division #1 -0.3 LS, Division #2 -0.2 LS, Division #3 -0.5 LS)
- 7022 Decrease item "Hot Mix Asphalt, Driveway" (Division #2 -97.0 SY, Division #3 -356.0 SY, Division #4 +20.6 SY)
- 7023 Increase item "Temporary Pavement" (Division #1 +980.8 SY, Division #3 -111.73 SY)
- 7024 Decrease item for "Removal of Light Poles" (Division #1 -1.0 EACH)
- 7025 Increase item for "Removal of Sign" (Division #1 -1.0 EACH, Division #3 +12.0 EACH)
- 7026 Decrease item for "Removal of Sidewalk" (Division #3 -19.5 SY)
- 7027 Decrease item for "Sidewalk, P.C. Concrete, 4 In." (Division #1 -57.8 SY, Division #3 -1.9 SY)
- 7028 Increase item for "Driveway, P.C. Concrete, 6 In." (Division #1 +70.1 SY, Division #2 +178.4 SY, Division #3 +560.9 SY, Division #4 +142.4 SY)
- 7029 Increase item for "Removal of Paved Driveway" (Division #1 +69.4 SY, Division #2 +14.7 SY, Division #3 +94.9 SY, Division #4 +105.3 SY)
- 7030 Increase item for "Combined Concrete Sidewalk and Retaining Wall" (Division #1 +2.1 CY)
- 7031 Increase item for "Payment Adjustment Incentive/Disincentive for PCC Pavement Thickness (By Schedule)" (Division #1 +6,005.27 EACH, Division #3 +7,651.14 EACH)
- 7032 Delete item for "Payment Adjustment Incentive/Disincentive for PCC Pavement Smoothness (By Schedule)" (Division #1 -1,149.27 EACH, Division #3 -7,850.73 EACH)
- 8025 Add item for "Price Adjustment- Slump Test Deviation". (Division #1 -1752.25 EACH, Division #3 -420.84 EACH)

No working day adjustments are necessary for the above changes.

B - Reason for change or extra work:

- 7013-7020, 7024-7027, 7029-7031 Adjustments are to final balance the bid items that were to be paid on a contract quantity basis per the Specifications but were revised during construction.
- 7021 Pavement cores on HMA waived by engineer for small quantities per spec section 2303.03.E.3.a
- 7022, 7028 HMA Driveways were decreased and PCC Driveways were increased at contractor's option due to subcontractor scheduling conflicts and project schedule requirements. The unit price for the PCC Driveways is less than the unit price for the HMA Driveways and the driveways will function similarly regardless of the material being used.
- 7023 Temporary pavement on the south shoulder of highway 30 through division 1 was omitted from the bid tabulation but required for construction staging. Temporary pavement within over-tracking islands in division 3 was removed due to revised staging.
- 7032 During the preconstruction meeting it was agreed that the project smoothness incentive would be removed due to the complexity of the paving operation through the roundabouts, but the contractor would still perform a bump test at completion to verify no safety hazards exist in the completed project.
- 8025 Price adjustment resolution for non-compliances issued on 5/24/13 and 8/29/13 related to high slump concrete incorporated in the project.

Accounting ID No. 3 0 6 6 2 1  
1 2 3 4 5 6

Change Order No. 17


Approved \_\_\_\_\_  
 District Local Systems Engineer Date

  
 Project Engineer

2/24/15  
 Date

Receipt is acknowledged of this change or extra work and terms of settlement are hereby agreed to.

Approved contingent upon funds being available under the existing project agreement or upon additional Federal-aid funds being made available by a modified project agreement.

Streb Construction Co., Inc.  
 Contractor  
 By  2-24-15  
 Date

Date \_\_\_\_\_  
 City of Mount Vernon

Approved \_\_\_\_\_  
 Date

DISTRIBUTION: Project Engineer – Forward original to District.  
 District – Nonsubstantial – Forward original and one copy to the Office of Construction and two copies back to the Project Engineer.

C-1 –Settlement for cost of work to be made as follows:

- 7013-7020, 7022-7032 Contract Unit Price
- 7021 Agreed Lump Sum Credit
- 8025 Agreed Unit Price Adjustment

C-2 – Justification for cost(s)

8025 Price adjustment is based upon Construction Manual Chapter 2 Appendix 2-34(B).

**D – ITEMS INCLUDED IN CONTRACT**

Change No.	Line Item Number	Unit Price .xxx	If Credit Add "CR"	
			Quantity .xxx	Amount .xx
7013	0010 Excavation, Class 10, Roadway and Borrow	8.500	174.000	1479.00
7014	0040 Modified Subbase	27.500	274.200	7540.50
7015	0080 Removal of Curb	1000.000	2.280 CR	2280.00 CR
7016	0100 Base Widening, 6 In. Hot Mix Asphalt Mixture	42.000	494.000	20748.00
7017	0110 Base Widening, 6 In. Portland Cement Concrete	33.400	374.500	12508.30
7018	0130 Blading and Shaping Shoulder Material	125.000	8.810 CR	1101.25 CR
7019	0150 Standard or Slip Form PCC Pavement, Class M, Class 3 Durability, 10 In.	60.250	319.000 CR	19219.75 CR
7020	0160 Median, P.C. Concrete, 8 In.	49.350	9.400	463.89

7021	0210 Hot Mix Asphalt Pavement Samples	1.000	586.000 CR	586.00 CR
7022	0220 Hot Mix Asphalt, Driveway	49.000	432.400 CR	21187.60 CR
7023	0230 Temporary Pavement	45.000	869.070	39108.15
7024	0260 Removal of Light Poles	500.000	1.000 CR	500.00 CR
7025	0270 Removal of Sign	60.000	11.000	660.00
7026	0490 Removal of Sidewalk	4.500	19.500 CR	87.75 CR
7027	0500 Sidewalk, P.C. Concrete, 4 In.	33.000	59.700 CR	1970.10 CR
7028	0520 Driveway, P.C. Concrete, 6 In.	38.000	951.800	36168.40
7029	0530 Removal of Paved Driveway	4.500	284.300	1279.35
7030	0540 Combined Concrete Sidewalk and Retaining Wall	410.000	2.100	861.00
7031	0820 Payment Adjustment Incentive/Disincentive for PCC Pavement Thickness (By Schedule)	1.000	13656.410	13656.41
7032	0830 Payment Adjustment Incentive/Disincentive for PCC Pavement Smoothness (By Schedule)	1.000	9000.000 CR	9000.00 CR
			<b>TOTAL</b>	<b>78540.55</b>

**E – ITEMS NOT INCLUDED IN CONTRACT**

Change No.	Item Description	Item Number	Function Code	Unit Price .xxx	If Credit, Add "CR"	Amount .xx
					Quantity .xxx	
8025	Price Adjustment – Slump Test Deviation	6200-5000021		1.000	2173.090 CR	2173.09 CR
					<b>TOTAL</b>	<b>2173.09 CR</b>