



Change Order

No. 14

Non-Substantial:

Substantial:

Part	<input type="checkbox"/>	Non-Part	<input checked="" type="checkbox"/>	As Noted by Division
	<input type="checkbox"/>		<input type="checkbox"/>	
				Concurrence Date

Contract Accounting ID No.: 30662

County Linn

Project No: STP-A-030-7(159)--86-57

Kind of Work: PCC Pavement-Grade/Replace Date Prepared: 4/24/2014

Contractor: Streb Construction Co., Inc.

You are hereby authorized to make the following changes to the contract documents.

A - Description of change to be made or extra work to be done:

- 7011 Increase item for "Mobilization" (Division 4; 1 LS)
- 7012 Increase item for "Traffic Control" (Division 4; 1 LS)
- 8020 Add an item for "Pavement Scarification" (Division 4; 90.00 SY)
- 8021 Add an item for "HOT MIX ASPHALT MIXTURE (10,000,000 ESAL), SURFACE COURSE, 1/2 IN. MIX, FRICTION L-2 " (Division 4; 90.00 SY)

One working day will be added to Site 01 of the contract. The time being added is based upon the Engineer's estimate of the time required to perform the extra work.

B - Reason for change or extra work:


7011-7012, 8020-8021 With the intersection changed from stop control to a roundabout, removal of rumble strips on Highway 30 is needed.

Approved _____
District Local Systems Engineer Date


Project Engineer Date 4/29/14

Receipt is acknowledged of this change or extra work and terms of settlement are hereby agreed to.

Approved contingent upon funds being available under the existing project agreement or upon additional Federal-aid funds being made available by a modified project agreement.

Streb Construction Co., Inc.
Contractor
By  Date 4-28-14

Date _____ City of Mount Vernon

Approved _____ Date

DISTRIBUTION: Project Engineer - Forward original to District.
 District - Nonsubstantial - Forward original and one copy to the Office of Construction and two copies back to the Project Engineer.
 - Substantial - Forward original and two copies to the Office of Construction.

Accounting ID No. 3 0 6 6 2
1 2 3 4 5 6

Change Order No. 14

C-1 –Settlement for cost of work to be made as follows:
 7011 thru 7012 Agreed Lump Sum
 8020 thru 8021 Agreed Unit Price

C-2 – Justification for cost(s)

7011-7012, 8020-8021 Prices were approved by the City Engineer; pavement scarification, 2" HMA overlay, Mobilization and traffic control will be in the non-participating Division 4. The prices include the prime contractor's 10% markup per Standard Specification 1109.03, B., 3.

D – ITEMS INCLUDED IN CONTRACT

Change No.	Line Item Number	Unit Price .xxx	If Credit Add "CR"	
			Quantity .xxx	Amount .xx
7011	MOBILIZATION	\$1.000	495.000	\$495.00
7012	TRAFFIC CONTROL	\$1.000	550.000	\$550.00
TOTAL				\$1,045.00

E – ITEMS NOT INCLUDED IN CONTRACT

Change No.	Item Description	Item Number	Function Code	Unit Price .xxx	If Credit, Add "CR"	
					Quantity .xxx	Amount .xx
8020	PAVEMENT SCARIFICATION	2214-5145150		\$25.300	90.000	\$2,277.00
8021	HOT MIX ASPHALT MIXTURE (10,000,000 ESAL), SURFACE COURSE, 1/2" MIX, FRICTION L-2	2303-0053502		\$51.700	90.000	\$4,653.00
TOTAL						\$6,930.00